PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in V R layout in P Park, Ward No 17.
4	Name of Agency	M/s K Damodar & Co
5	Amount Put to Tender	Rs 49,95,574.00
6	Agreement Cost	Rs 53,45,264.00
7	Actual Expenditure incurred	Rs 40,66,393.00
8	Savings (Compared of Ageement Cost)	23.93%
9	Excess	Nil
10	% of Excess if any	Nil
11	Date of Commencement	06-02-2014
12	By whom Executed :	1) Vishwas I K , Asst Engineer 2) Vishwas I K I/c Asst Executive Engineer 3) R Idaya Vendon Executive Engineer
13	Inspection by Divisional Officer :	Name: R Idaya Vendon On
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	1. Vishwas I K Asst Engineer 2. Vishwas I K I/c Asst Executive Engineer 3. R Idaya Vendon Executive Engineer

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst.Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

Scanned by CamScanner

Certificate

1	Name of Work	Providing and laying HDPE Water line in V R layout in J P Park, Ward No 17.
2	Name of Agency	M/s K Damodar & Co
3	Name of Sub Division	Yeshwanthpura Sub Division
4	Name of Division	Rajarajeshwari Nagar Division

	1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)
	2	Certified that there are no dues outstanding from the contractor pertaining to this work
	3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	4	Certified that the final bill has been recorded in M.B.No 119/13-14 P.N.11886 to 11892/2
	5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara P
Bangalore - 560 054

Scanned by CamScanner

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in V R layout in J P Park, Ward No 17.
4	Name of Agency	M/s K Damodar & Co
5	Amount Put to Tender	Rs 49,95,574.00
6	Cost of Work as Tendered rates	Rs 53,45,264.00
7	Agreement No	227/2013-14 D:06/02/2014
8	Actual Expenditure incurred	Rs 40,66,393.00
9	Difference % of Excess/Savings (Compared of Agreement Cost) **Savings**	23.93%
10	Date of Commencement	06-02-2014
11	Actual date of completion	06-05-2014

Forwarded to AG Govt of Karnataka for information

Asst.Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

Scanned by CamScanner

PWG-45A

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in V R layout in J P Park, Ward No 17.
4	Name of Agency	M/s K Damodar & Co
5	Amount Put to Tender	Rs 49,95,574.00
6	Cost of Work as Tendered rates	Rs 53,45,264.00
7	Agreement No	227/2013-14 D:06/02/2014
8	Actual Expenditure incurred	Rs 40,66,393.00
9	Date of Commencement (As per Agreement)	06-02-2014
10	Date of Completion (As per Agreement)	07-05-2014
11	Actual Date of Commencement	06-02-2014
12	Authority	Executive Engineer

Asst.Engineer

Asst.Exe. Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

Scanned by CamScanner

PWG-45

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in V R layout in J P Park, Ward No 17.
4	Name of Agency	M/s K Damodar & Co
5	Amount Put to Tender	Rs 49,95,574.00
6	Cost of Work as Tendered rates	Rs 53,45,264.00
7	Agreement No	227/2013-14 D:06/02/2014
8	Actual Expenditure incurred	Rs 40,66,393.00
9	Dat of Commencement (As per Agreement)	06-02-2014
10	Date of Completion (As per Agreement)	07-05-2014
11	Actual Date of Completion	06-05-2014

Asst.Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

Scanned by CamScanner